



Final Acceptance Certificate

Contract Description: Earth Works for Package 2 (RDS1 & subrange)

Contract No: CPECC-ADB-BIFP-ITO-2017-003-SUB-012 (variation #04)

Subcontractor: Obaid Al Qubaisi Transporting & General Contracting EST

Contract Duration: 37 Months

Summary of Contract Execution: 40 Months

Scope of Work as per Contract: Earth Works for Package 2 (RDS1 & subrange)

Scope of Work completed: Scope of Work fully completed

Description of Final Acceptance Asset

System:

Subsystem:

This Certificate is issued in accordance with General Conditions-14 "Acceptance of the Work" and 15 "Defect Liability Period and Final Acceptance" of the subcontract.

Certifying that as the date of 30-Nov-2021, the work of the above Subsystem is completed and meet the requirements of Final Acceptance by CPECC.

The responsibility and obligation of the contract is released from both parties from the date 30-Nov-2021 on above Subsystem.

Technical & Quality Manager:

Control Manager:

Date: 2022.3.29

Date: 2022.3.29.

Construction Manager:

Project Manager:

Date: 2022.3.29

Date:

Received
2022.3.30.



TAKING OVER CERTIFICATE

Contract Description: Earth Works for Package 2 (RDS1 & subrange)

Contract No: CPECC-ADB-BIFP-ITO-2017-003-SUB-012 (variation #04)

Subcontractor: Obaid Al Qubaisi Transporting & General Contracting EST

Contract Duration: 37 Months

Summary of Contract Execution: 40 Months

Scope of Work as per Contract: Earth Works for Package 2 (RDS1 & subrange)

Scope of Work completed: Scope of Work fully completed

Description of Taking-Over Asset

System:

Subsystem:

This Certificate is issued in accordance with General Conditions-14 "Acceptance of the Work" and 15 "Defect Liability Period and Final Acceptance" of the subcontract.


Certifying as the date of 30-Nov-2021, the work of the above Subsystem is completed except for the Punch List attached

Notwithstanding the above, SUBCONTRACTOR shall complete the outstanding Punch List Items attached hereto and take its responsibility and obligations on the defect liability as per contract.

Technical & Quality Manager:

Date:  2022.3.29

Construction Manager:

Date:  2022.3.29

Project Manager:

Date:

PUNCH LIST RECORDING FORM				SUBContractor No.:CPECC-ADB-BIFP-ITO-2017-003-SUB 012 (variation # 04)				
				Subcontractor Name.:Obaid Al Qubaisi Transporting & General Contracting EST.				
				Subcontractor working location and Description: Earth Works for Package 2 (RDS1 & Subrange)				
Category:				Issuer code Code :				
Cat "A" To be completed prior to MECHANICAL COMPLETION				Originator Code MM: issued by Material Management Department				
Cat "B" To be completed prior to the completion of COMMISSIONING.				Originator Code CONS: issued by Construction Management Department				
Cat "C" To be completed prior to PROVISIONAL ACCEPTANCE, or as soon as practicable thereafter in accordance with a schedule to be agreed with COMPANY				Originator Code TQ: issued by Technical & Quality Management Department				
				Originator Code HSE: issued by HSE Management Department				
				Originator Code ADM: issued by administration Management Department				
Item	Punch Description	Category	Issuer code	Originator Name	Closed By / Date			
					Subcontractor		CPECC	
					Sign	Date	Sign	Date
	Complete return of CPECC machinery and equipment		MM	Mahesh	+Tah			2022.1.3
	All the backcharge of CPECC machinery and equipment has been confirmed by both party.		MM	Mahesh	+Tah			2022.1.3
	All the fine and penalty has been submit to finance during used CPECC machinery and equipment		MM	Mahesh	+Tah			2022.1.3
	All the project material (permanently material) has been verification from both side of Final working quantity and Final released material.		MM	Mahesh	+Tah			2022.1.3
	All the unused project material has been return to stocks		MM	Mahesh	+Tah			2022.1.3
	All the project material cost has been backcharge if any excess consumption occur.		MM	Mahesh	+Tah			2022.1.3
	All the consume material / Small machine tools / PPE has been verification from both side of Final working quantity and Final released material.		MM	Mahesh	+Tah			2022.1.3
	All the unused consume material / Small machine tools / PPE has been return to stocks		MM	Mahesh	+Tah			2022.1.3
	All the consume material / Small machine tools / PPE cost has been backcharge and confirm by both party.		MM	Mahesh	+Tah			2022.1.3
	All the fine and penalty has been submit to finance during used CPECC Small machine tools.		MM	Mahesh	+Tah			2022.1.3
	Check all other items related to the material management, confirm and finally close.		MM	Mahesh	+Tah			
	All the manpower has been return to CPECC which subcontractor borrowed.		CONS	Mahesh	+Tah			2022.1.3
	All the manpower has been return to subcontractors which CPECC borrowed.		CONS	Mahesh	+Tah			2022.1.3
	All the borrowed manpower cost has been backcharge and confirm by both party.		CONS	Mahesh	+Tah			2022.1.3
	Check all other items related to the construction management, confirm and finally close.		CONS	Mahesh	+Tah			2022.1.3
	Check whether the quantity and quality of the SOW agreed by both sides have been completed		TQ	Mahesh	+Tah			2022.3.22
	Check to see if all process and closing documents required by project procedure have been submitted		TQ	Mahesh	+Tah			2022.3.21

PUNCH LIST RECORDING FORM

SUBContractor No.: CPECC-ADB-BIFP-ITO-2017-003-SUB 012 (variation # 04)

Subcontractor Name.: Obaid Al Qubaisi Transporting & General Contracting EST.

Subcontractor working location and Description: Earth Works for Package 2 (RDS1 & Subrange)

Category:

Cat "A" To be completed prior to MECHANICAL COMPLETION

Cat "B" To be completed prior to the completion of COMMISSIONING.

Cat "C" To be completed prior to PROVISIONAL ACCEPTANCE, or as soon as practicable thereafter in accordance with a schedule to be agreed with COMPANY

Issuer code Code :

Originator Code MM: issued by Material Management Department

Originator Code CONS: issued by Construction Management Department

Originator Code TQ: issued by Technical & Quality Management Department

Originator Code HSE: issued by HSE Management Department

Originator Code ADM: issued by administration Management Department

Item	Punch Description	Category	Issuer code	Originator Name	Closed By / Date			
					Subcontractor		CPECC	
					Sign	Date	Sign	Date
	Check if there is any NCR that is not closed		TQ	Mahesh	+Tah		李元	2022.3.22
	Check all other items related to the Technical & Quality management, confirm and finally close.		TQ	Mahesh	+Tah		李元	2022.3.22
	All the HSE fine and penalty has been submit to finance		HSE	Mahesh	+Tah		李元	2022.3.29
	Check all other items related to the HSE management, confirm and finally close.		HSE	Mahesh	+Tah		李元	2022.3.29
	All the subcontractor people has been check out from CPECC camp if they were living in.		ADM	Mahesh	+Tah		李元	2022.1.3
	All the backcharge of CPECC camp accommodation and food has been confirmed by both party.		ADM	Mahesh	+Tah		李元	2022.1.3
	All the ADM cost like testing coat/ paper cost used in subcontractor has been backcharge and confirmed by both party.		ADM	Mahesh	+Tah		李元	2022.1.3
	All the ADM material has been return to stocks		ADM	Mahesh	+Tah		李元	2022.1.3
	Check all other items related to the ADM management, confirm and finally close.		ADM	Mahesh	+Tah		李元	2022.1.3

VENDOR/SUBCONTRACTOR

Name & Date	Signature
Ehab	[Signature]

CPECC

Name & Date	Signature
Yang Longxi	[Signature]

李元
2022.3.29



China Petroleum First Construction Co. Ltd
Projects Management Office - UAE
中国石油天然气第一建设有限公司阿联酋项目经理部

Approval Sheet for Subcontractor Demobilization
分包单位退场会签表

Agreement No. 合同编号		CPECC-ADB-BIFP-ITO-2017-003-SUB 012 (variation # 04)	
Agreement Name. 合同名称		Earth Works for Package 2 (RDS1 & Subrange)	
Agreement Description 合同内容描述		Earth Works for Package 2 (RDS1 & Subrange)	
合同要求主要工程量描述 The Main Quantities Description requires in Contract	Gathering Facilities & Bulk Earth works 1.RDS-1 2.PAD-103 3.Minipad -105 4.Minipad-108 5.Wellbay-106 6.Wellbay-107 7.Wellbay-109 8.WIC-36 9.BB-1367 Oil Gathering Pipeline system (ROW & Berm works) Related pipelines & flowline (RDS-1 & RDS-6)	实际执行主要工程量描述 The Main Quantities Description Perform in Final	Gathering Facilities & Bulk Earth works 1.RDS-1 2.PAD-103 3.Minipad -105 4.Minipad-108 5.Wellbay-106 6.Wellbay-107 7.Wellbay-109 8.WIC-36 9.BB-1367 Oil Gathering Pipeline system (ROW & Berm works) Related pipelines & flowline (RDS-1 & RDS-6)
Subcontractor Focal Point in charge 现场分包施工主管审批意见		Subcontractor General Manager Sign and Stamp 分包单位经理 (签章)	
Signature/Date 签字/日期		Signature/Date 签字/日期	
CPECC Focal Point in charge 现场分包施工主管审批意见		CPECC Area Manager 区域经理审批意见:	
Signature/Date 签字/日期		Signature/Date 签字/日期	
CPECC Project Management in charge 主管领导审批意见:		CPECC Project Manager 项目经理审批意见:	
Signature/Date 签字/日期		Signature/Date 签字/日期	



HSE Assets Deduction Form

Date: 29th March 2022

As the part of the de-mobilization, the sub-contractor OBAID ALQUBAISI Transportation and general contraction Est. already have applied for the clearance from HSE department. Reference to our HSE MEMO Declaration (HSE/IM/2020-016), the sub-contractor OBAID ALQUBAISI Transportation and general contraction Est. did not comply with the submission of the below mentioned HSE property back to CPECC Div-1 HSE Department.

Henceforth, the following deduction are being made from the sub-contractor OBAID ALQUBAISI Transportation and general contraction Est. final settlement.

Company Name	HSE Property/ Asset	Total Items (pcs)	Items returned (pcs)	Items Remaining (pcs)	Penalty per Item(AED)	Total Penalty Amount(AED)
OBAID ALQUBAISI Transportation and general contraction Est.	HSE Passport	62	52	10	100	1000

Note: Employee list is attached below for the reference.

Training coordinator: [Signature]

Review by: [Signature]

HSE Manager Signature: [Signature]

Sub-Contractor Representative Signature: [Signature]