

PROVISIONAL COMPLETION CERTIFICATE

This certificate is issued in accordance with the terms of the **WORK ORDER** and **CERTIFIES** that the **TIER-SUBCONTRACTOR** as detailed below has completed the **SCOPE OF WORKS** in accordance with the terms of the **WORK ORDER**.

- | | | |
|--------------------------------------|---|---|
| 1. CONTRACTOR NAME | : | TECNICAS REUNDAS |
| 2. SUBCONTRACTOR | : | ROBT.STONE (ME) LLC. |
| 3. TIER-SUBCONTRACTOR | : | OBAID AL QUBAISI TRANSPORTING & GENERAL CONTRACTING EST. |
| 4. WORK ORDER NO | : | 111/P121/STWO/19-20/00009 DATED 09 th Jan 2020 |
| 5. TITLE | : | SUBCONTRACT FOR PIPELINE CIVIL WORKS FOR BUIFDP PROJECT (CIVIL WORKS INCLUDES, BUT NOT LIMITED TO GRADING & LEVELLING OF ROW, TRENCHING, PRE-PADDING, BACKFILLING AND GATCH TRACK & GATCH BERM) |
| 6. WORK COMMENCEMENT DATE | : | 09 January, 2020 |
| 7. ORIGINAL WORK COMPLETION DATE | : | 31 December, 2021 |
| 8. PROVISIONAL COMPLETION DATE | : | 08 March, 2023 |
| 9. DEFECT LIABILITY START DATE | : | 08 March, 2023 |
| 10. DEFECT LIABILITY COMPLETION DATE | : | 29 August 2024 |

DEFECT LIABILITY (WARRANTY) TERMS AND CONDITIONS SHALL REMAIN AS PER AFORESAID WORK ORDER AND SUB CONTRACTOR SHALL PROMPTLY ATTEND THE SAME AS AND WHEN NOTIFIED BY CONTRACTOR.

ARUN MISHRA
PROJECT MANAGER
ROBT STONE (ME) LLC
08th MARCH 2023



TIER-SUBCONTRACTOR
(OBAID AL QUBAISI TRANSPORTING & GENERAL CONTRACTING EST.)

